20100113 Alba news break Beamlines: http://www.cells.es/Beamlines * Core Level Absorption & Emission Spectroscopies (CLESS) - Installation of the main components of the optics have been installed * Materials Science and Powder Diffraction (MSPD) - Stability tests of the test stage of the crystals of the multicrystal detector have been carried out * Macromolecular Crystallography (XALOC) - cabling: motors, vacuum, network of the optics have been installed - cryogenic system of the monochromator has been installed/undergoing tests * Non-Crystalline Diffraction (NCD) - Vacuum flow simulation for the whole beamline has been carried out * Photoemission Spectroscoscopy and Microscopy (CIRCE) - cabling: motors, vacuum, network of the Optics have been installed * Resonant Absorption and Scattering (BOREAS) - Call for tender issued for the cryogenic manipulator of the RSXS end station * X-Ray Microscopy (MISTRAL) - Vacuum for the monochromator has been reached TDs. http://www.cells.es/Divisions/Accelerators/Insertion Devices/Ids/ * UE62 - Site Acceptance Tests at CELLS finished and passed. - Mechanical installation in the ring foreseen for April 2010. * UE71 - Site Acceptance Tests to be made at CELLS in January. - Mechanical installation in the ring foreseen for April 2010. * MPW80 - Site Acceptance Tests at CELLS finished and passed. * IVU21 - Still being finished at BRUKER (FORMERLY ACCEL). - Delivery has been delayed until April 2010 (#1) and June 2010 (#2). * SC-W31 - Factory Acceptance Tests at BINP in Novossibirsk delayed until end of February 2010. - Delivery at CELLS foreseen in April 2010. Accelerators: http://www.cells.es/Divisions/Accelerators

The commissioning of the Booster started on Monday (January 11th)
Yesterday (January 12th), the electron beam (that comes from the Linac) has gone 100 times around the booster ring.
The following steps will be to switch on the RF cavities and increase the energy of the electron beam from 100MeV to 3GeV.